TRAVIS COUNTY MUD #10
c/o Si Environmental LLC

2306 Ranch Road 620 North, Austin, Tx 78734
Phone: 512-402-1990

Pool Construction

Contact I.O. Inspections, Inc to schedule all plumbing inspections online at www.ioinspections.com

Construction Begin Date: _____

Service Address: _____

Construction Company: _____

Office Phone: _____ Email: _____

Construction Job Supervisor Contact Information:

Name: _____ Cell Phone: _____

Plumbing Supervisor Contact Information:

Name: _____ Plumber License #: _____

Plumber Phone: _____ Email: _____

Plumbing & Gas Inspections										
Date In	Date Passed	Inspection	Pass	Fail	Re-Inspection Date	Pass	Fail	Re-Inspection Date	Pass	Fail
		Pool Rough								
		Pool Final								
		Gas Line								
		Backflow Preventer								

Please Note: Inspections Fee for each inspection is $104.00. These charges will be billed directly to the customer account.

Pool Requirements:

Pools may be filled by a hose bib with an approved vacuum breaker installed or by an automated system. If a pool is filled by a system connected to the water supply, the line must have an approved backflow device installed. The backflow device must be tested by a certified tester (licensed by TCEQ) prior to final inspection. The BDF must be emailed to the district before the final inspection.

- **Rough:** to be requested when excavation is completed with all rough plumbing, reinforcement: electrical wiring with grounding and bonding completed. Gas lines are to be in place and tests on pressure to be verified. Minimum test pressure for PVC recirculation lines is 35 psi.

- **Pool Final:** to be requested when all equipment (pumps, filters, heaters, etc.), and fixtures are in place and ready for use. All electrical bonding for motors, lights, heaters, or other equipment is properly completed. Ground fault protection at all exterior outlets, pool lights, or other required locations complete to code. Proper backflow protection devices required at all new or existing hose bibs and pool fill lines (high hazard backflow required). All exposed PVC must have UV protection (paint) and all pool heaters must have relief valves.

I. RESTRICTIONS. The following unacceptable practices are prohibited by State Regulations.

A. No direct connection between the public drinking water supply and a potential source of contamination is permitted. Potential sources of contamination shall be isolated from the public water system by an airgap or an appropriate backflow prevention device.

B. No cross-connection between the public drinking water supply and a private water system is permitted. These potential threats to the public drinking water supply shall be eliminated at the service connection by the installation of an airgap or a reduced pressure-zone backflow prevention device.

C. No connection which allows water to be returned to the public drinking water supply is permitted.

D. No pipe or pipe fitting which contains more than 0.25% lead may be used for the installation or repair of plumbing at any connection which provides water for human use.

E. No solder or flux which contains more than 0.2% lead can be used for the installation or repair of plumbing at any connection which provides water for human use.

II. ENFORCEMENT. If the contractor fails to comply with the terms stated above, the District shall, at its option, either terminate service or properly install, test, and maintain an appropriate backflow prevention device at the service connection. Any expenses associated with the enforcement of this agreement shall be billed to the Customer.

The applicant agrees to follow the rules and regulations of Travis County MUD #10

CONTRACTOR SIGNATURE: _____

CUSTOMER SIGNATURE:_____

DATE:_____